NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NZ/BBMP/YPD/2018-19/NA

Date: 11-06-2018

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

NAME OF WORK:- Providing Cobble Stone work at 5th stage, in front of Nagarjuna Apartment in Ward no.02 of Yelahanka sub-division.

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of	Cum	847.93
2	Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping,	Cum	847.93
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @	Cum	306.49
4	Providing and laying heavy duty cobble stones 60 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour	Sqm	3064.86
5	Providing and fixing pre cast solid cement concrete kerb stones made out of No.272.21 C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and	No	654.67
6	Providing and applying ready mix priming coat over concrete/masonry/asbestos cement sheet/plastered surfaces including preparing the surface after throughly	Sqm	117.84
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	Sqm	117.84

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

Newzen Consultants Bangalore

For Newzen Consultants Bangalore